

CWW MEASURE FORM

PROPOSAL SUBMITTED TO		JOB NAME	LANSING COMMUNITY COLLEGE GANNON BUILDING RENOVATION	<input type="checkbox"/> 1/2" METAL	<input type="checkbox"/> DUETTE	<input type="checkbox"/> PULL SHADE		Items this page
ADDRESS		ADDRESS		<input type="checkbox"/> 1" METAL	<input type="checkbox"/> PLEATED SHADE	<input checked="" type="checkbox"/> TRUE MOTORIZED ROLLER		27
CITY, STATE, ZIP		CITY, STATE, ZIP		<input type="checkbox"/> 1" WOOD	<input type="checkbox"/> VERTICAL	<input type="checkbox"/> DEPOSIT	PAGE X OF X	1 OF 2
PHONE		SITE PHONE		<input type="checkbox"/> 2" METAL	<input type="checkbox"/> WOVEN WOOD	<input type="checkbox"/> ORDER	DATE	12/15/14
FAX		CONTACT NAME		<input type="checkbox"/> 2" WOOD	<input type="checkbox"/> FABRIC SHADE	MEASURED BY		
CONTACT EMAIL		SITE CONTACT EMAIL		SPECIAL JOBSITE REQUIREMENTS				

Qty	O.W.(in.)	O.L. (in.)	Control	IB/OB	Fabric	Manual/Motor Type	Color	ROOM	Location/Comments
1	52 1/4	337	R	OB	4000 3%	Motorized ILT	N301	1 EAST ELEV. FAR L	ALL SHADES TO BE MOUNTED FROM A CUSTOM SADDLE TYPE
1	62 1/2	337	L	OB	4000 3%	Motorized ILT		2	BRACKET TO GO OVER A KNIFE PLATE. CUSTOM CLOSURE WILL
1	60	337	R	OB	4000 3%	Motorized ILT		3	HAVE TO BE MOUNTED FROM CLIP ATTACHED TO THE BACK SIDE
1	61 1/2	337	L	OB	4000 3%	Motorized ILT		4	OF THE SOFFIT.
1	61 5/8	337	R	OB	4000 3%	Motorized ILT		5	MOTORS: SINGLE PHASE, 120 volt, Somfy ILT W/6 FT CORDS
1	59 7/8	337	L	OB	4000 3%	Motorized ILT		6	AND 3 PRONG PLUGS
1	63 5/8	337	R	OB	4000 3%	Motorized ILT		7	SHADES WILL BE INTEGRATED W/ LUTRON LIGHTING
1	61 5/8	337	L	OB	4000 3%	Motorized ILT		8	SYSTEM -
1	61 7/8	337	R	OB	4000 3%	Motorized ILT		9	
1	63 5/8	337	L	OB	4000 3%	Motorized ILT		10	INCLUDE: 2) 8 BUTTON SMART SWITCHES
1	59 7/8	337	R	OB	4000 3%	Motorized ILT		11	1) 3 BUTTON SMART SWITCH
1	55 3/4	337	L	OB	4000 3%	Motorized ILT		12	2) BUS POWER SUPPLIES
1	59 5/8	337	R	OB	4000 3%	Motorized ILT		13	9) DATA HUBS
1	63 7/8	337	L	OB	4000 3%	Motorized ILT		14	
1	58 5/8	337	R	OB	4000 3%	Motorized ILT		15	XXXXXXXXXXXX PROVIDING LIFT AND SCAFFOLDING
1	63	337	L	OB	4000 3%	Motorized ILT		16	FOR INSTALL. NEED TO HAVE RETRACTABLE HARNESSSES
1	61 1/2	337	R	OB	4000 3%	Motorized ILT		17	AT ALL TIMES DURING INSTALL AS THESE ARE 30 FT UP
1	60 5/8	337	L	OB	4000 3%	Motorized ILT		18	
1	62 7/8	337	R	OB	4000 3%	Motorized ILT		19	
1	62 5/8	337	L	OB	4000 3%	Motorized ILT		20	
1	60 3/4	337	R	OB	4000 3%	Motorized ILT		21	
1	63 1/4	337	L	OB	4000 3%	Motorized ILT		22	
1	60 1/8	337	R	OB	4000 3%	Motorized ILT		23	
1	61 5/8	337	L	OB	4000 3%	Motorized ILT		24	
1	63 1/2	337	R	OB	4000 3%	Motorized ILT		25	
1	64 5/8	337	L	OB	4000 3%	Motorized ILT		26	
1	63 3/8	337	L	OB	4000 3%	Motorized ILT		27 EAST ELEV. FAR R	
27	137.84	Page totals in item count then linear feet (decimal)							

CWW MEASURE FORM

PROPOSAL SUBMITTED TO		JOB NAME	LCC GANNON BUILDING RENOVATION	<input type="checkbox"/> 1/2" METAL	<input type="checkbox"/> DUETTE	<input type="checkbox"/> PULL SHADE		Items this page
ADDRESS		ADDRESS		<input type="checkbox"/> 1" METAL	<input type="checkbox"/> PLEATED SHADE	<input type="checkbox"/> CLUTCH ROLLER		5
CITY, STATE, ZIP		CITY, STATE, ZIP		<input type="checkbox"/> 1" WOOD	<input type="checkbox"/> VERTICAL	<input type="checkbox"/> DEPOSIT	PAGE X OF X	2 OF 2
PHONE		SITE PHONE		<input type="checkbox"/> 2" METAL	<input type="checkbox"/> WOVEN WOOD	<input type="checkbox"/> ORDER	DATE	12/15/14
FAX		CONTACT NAME		<input type="checkbox"/> 2" WOOD	<input type="checkbox"/> FABRIC SHADE	MEASURED BY		
CONTACT EMAIL		SITE CONTACT EMAIL		SPECIAL JOBSITE REQUIREMENTS				

Qty	O.W.(in.)	O.L. (in.)	Control	IB/OB	Fabric	Manual/Motor Type	Color	Room Number	Location/Comments
1	53 3/8	320	R	OB	4000 3%	Motorized ILT		1 WEST ELEV. FAR L	
1	51 7/8	320	L	OB	4000 3%	Motorized ILT		2	
1	51 1/2	320	R	OB	4000 3%	Motorized ILT		3	
1	53	320	L	OB	4000 3%	Motorized ILT		4	
1	54 1/4	320	L	OB	4000 3%	Motorized ILT		5 WEST ELEV. FAR R	
									ALL SIZES BOTH EAST AND WEST ELEVATION ARE MEASURED AT
									9 1/2" OUT FROM THE GLASS. THE SOFFITS VARY SO I USED THE
									GLASS AS A STANDARD TO MEASURE FROM.
5	22.00	Page totals in item count then linear feet (decimal)							